

Environmental Assessments - June 2019

Division	EA Name	Commencing/ Status	Estimated Completion	Consultant	Engineering Contact	Planning Contact	Natural Heritage Issues	Environmental Impact Study	Next Steps	Notes	Online
Planning	Meadowlily Secondary Plan and Integrated Stormwater and Sanitary EA	Ongoing	TBD	AECOM	Ashley Rammeloo	G. Barrett	Yes	Needed	Preferred options - Land use, Stormwater, and Sanitary	Updates to background technical studies required	Meadowlily Secondary Plan
Planning	Psychiatric Hospital Lands Municipal EA, Schedule 'B' for Storm Drainage and Stormwater Servicing Works	Completed		Stantec	Dave Gough	B. Debbert	Yes	TBD		Integrated EA with Planning Act process	
Planning	Thames Valley Parkway - North Branch - Richmond to Adelaide	Completed	Completed	Dillon	Karl Grabowski	J. Bruin	Yes	Yes	Construction	Implementation to commence 2019 and is forecasted to be complete fall 2019	Thames Valley Parkway EA
Pollution Control	Pollution Prevention and Control Master Plan	Completed		Jacobs	Marcy McKillop		No	No	PPCP Master Plan will be updated every five years	Next update should commence in 2023	PPCP
Pollution Control	Colonel Talbot Pumping Station	Completed		Stantec	Kirby Oudekerk		No	No	In Design, built by 2018-2019	Funded by Development Charges	PSCT
Pollution Control	Pottersburg-Vauxhall Interconnect	Completed		AECOM	Kirby Oudekerk		Yes	Yes	In Design, built by 2018		PCPX
Pollution Control	East Park PS Upgrades	Completed		RVA	Kirby Oudekerk		No	No	Detailed Design TBD	Future RFP for Detailed Design. Timing depended on need and funding.	PSEP
Pollution Control	Vauxhall WWTP Flood Protection	Completed		Dillon	Kirby Oudekerk		No	No	In construction	Completion planned for mid 2019	Vauxhall
Pollution Control	East London Sanitary Servicing Study	In the process of being Amended	Q3 2019	Jacobs	Kyle J. Murray		No	No	<ul style="list-style-type: none"> • Preparation of Technical Memorandum to support Re-rate • No additional public meetings required • Notice of Addendum to be issued upon Ministry Approval 		ELSS
Pollution Control	South London Sanitary Servicing Study	Completed		AECOM	Kirby Oudekerk		Yes	No	Detailed Design ongoing. Construction 2019		SLWSS
Pollution Control	Vauxhall WWTP Expansion	Abandoned	Q2 2019	Jacobs	Kyle J. Murray		TBD	Yes	Ministry has agreed to forego Assimilative Capacity Study, but one will be required for the next capacity increase in the East End.		PCVX Exp
Solid Waste	Long Term Resource Recovery and Waste Disposal EA	Summer 2016	2021	Golder	Jay Stanford & Wesley Abbott	-	Yes	Yes	EA will begin as soon as the the Amended Terms of Reference (TOR) is approved. The amended TOR is the workplan for the EA.	Submission of Proposed Amended TOR to the MECP was on Feb. 7, 2019. The MECP process requires the Minister to make a decision on whether to approve or reject the ToR by March 29, 2019. A decision by the Minister after March 29, 2019 is still valid.	Residual Waste Disposal Strategy

Environmental Assessments - June 2019

Division	EA Name	Commencing/ Status	Estimated Completion	Consultant	Engineering Contact	Planning Contact	Natural Heritage Issues	Environmental Impact Study	Next Steps	Notes	Online
Stormwater	Kilally South, East Basin	October 2018	October 2019	Ecosystem Recovery	Adrienne Sones		Yes	Yes	Background technical studies to be completed, PIC to present preferred strategy September 2019		
Stormwater	Dingman Creek Subwatershed: Stormwater Servicing Strategy - Schedule 'C'	Starting January 2016	December 2018/2019	Aquafor Beech	Shawna Chambers	A. Macpherson	Yes	Yes	Peer review of UTRCA floodline model to be completed in July 2019. Stormwater servicing to be addressed in two phases. Phase 1 to be completed in 2019 and Phase 2 in 2021. PIC #2 to be held June 19th, 2019.	Encompasses SWM for entire Dingman Creek Subwatershed; funded by DC and Capital.	
Stormwater	West London Dyke Master Repair Plan	Complete		Stantec	Chris McIntosh	J. Bruin	Yes	No	Finalize Report	Funded by capital and Ministry of Natural Resources	WLD MRP EA
Stormwater	Dingman Creek Stormwater Management Facility No. B-4	Complete		Delcan	Chris McIntosh		Yes	Yes	Select consultant as part of RFOI/RFP	Currently Funded by Owner	
Stormwater	Dingman Creek North Lambeth Stormwater Management Facility No. P9	Complete		Stantec	Chris McIntosh		Yes	Yes	Select consultant as part of RFOI/RFP	Currently Funded by Owner	
Stormwater	Airport Road South Industrial Stormwater Management Facilities Schedule 'B'	Completed		AECOM	Dave Gough		Yes	No	Phase 1 - 7 Complete, Phase 8 subject to Industrial Land Requirements	Funded by Capital	
Stormwater	Dayus Creek Drainage Area Storm/Drainage and Storm Water Management Remediation and Servicing Works - Schedule 'B'	Completed		Delcan	Dave Gough		No	No	Implementation	Funded by Capital	
Stormwater	Dingman Creek Stormwater Management Erosion Control Wetland Facility Schedule 'B'	Completed		Delcan	Dave Gough		Yes	Yes	Constructed	Funded by Capital	
Stormwater	Fox Hollow Development Area Storm/Drainage, Stormwater Management and Sanitary Servicing - Schedule 'C' Addendum	Completed		Stantec	Dave Gough		Yes	No	Phase 1, 2, 3 complete, Phase 4 scheduled for 2014	Funded by DC, Capital	
Stormwater	Green Valley Drain Green Valley Drain Stormwater Management and Remediation Works Schedule 'B'	Completed		Delcan	Dave Gough		Yes	No	Constructed	Funded by Capital	
Stormwater	Hyde Park Community Storm Drainage and Stormwater Management Schedule 'B'	Completed		Earth Tech	Dave Gough		Yes	Yes	Phase 1, 2, 3, 4 complete, Phase 5, 6 schedule TBD	Funded by DC/Capital	
Stormwater	Murray Marr Stormwater Management Facilities Schedule 'B'	Completed		Earth Tech	Dave Gough		Yes	No	Phases 1, 2 Constructed, Phases 3,4, 5 subject to Industrial land requirements	Funded by DC/Capital	
Stormwater	Old Oak Area Storm Drainage and Stormwater Management Servicing Schedule 'B'	Completed		Earth Tech	Dave Gough		Yes	Yes	Phase 1 scheduled for construction, Phases 2 & 3 subject to Industrial Land requirements	Funded by Capital	
Stormwater	Old Victoria Storm/Drainage and Stormwater Management Servicing Works Schedule 'C'	Completed		Development Engineering	Dave Gough		Yes	No	Phase 1 complete, Phase 2 schedule TBD	Funded by DC	

Environmental Assessments - June 2019

Division	EA Name	Commencing/ Status	Estimated Completion	Consultant	Engineering Contact	Planning Contact	Natural Heritage Issues	Environmental Impact Study	Next Steps	Notes	Online
Stormwater	Pincombe Drain Storm/Drainage, Stormwater Management Servicing and Drain Restoration Works Schedule 'C'	Completed		Stantec	Dave Gough		Yes	Yes	Phases 1 and 2 Complete Phases 3, 4, 5 scheduled for 2013, 2015, 2020 respectively	Funded by DC/Capital	
Stormwater	Pottersburg Creek downstream of Hamilton Road Slope Stability Schedule 'B'	Completed		Riggs	Dave Gough		Yes	Yes	Implementation TBD	Funded by owner	
Stormwater	Pottersburg Creek Storm Drainage and Channel Remediation Project Schedule 'C'	Completed		Development Engineering	Dave Gough		Yes	No	Phase 1, 2 complete Phase 3 scheduled based on servicing requirements	Funded by Capital	
Stormwater	Stoney Creek Undeveloped Lands Storm/Drainage and Stormwater Management Servicing Works - Schedule 'B'	Completed		Delcan	Dave Gough		Yes	Yes	Phase 1, 2, 3 Complete Phase 4, 5, 6 subject to servicing needs	Funded by DC/Capital	
Stormwater	Sunningdale Area Storm/Drainage and Stormwater Management Servicing for Undeveloped Lands Schedule 'B'	Completed		Earth Tech	Dave Gough		Yes	Yes	Phases 1, 2, 3, 4 complete, Phases 5, 6, 7, 8 & 9 scheduled based on servicing requirements	Funded by owner	
Stormwater	Tributary 'C' Storm/Drainage and Stormwater Management (SWM), Transportation and Sanitary Trunk Servicing Works located within the Downstream Thames River Subwatershed Area Schedule 'C'	Completed		AECOM	Dave Gough		Yes	Yes	Functional Design	Funded by DC	
Stormwater	White Oak Development Area - Storm/Drainage and Stormwater Management Works - Schedule 'B' Municipal Class EA Addendum	Completed		AECOM	Dave Gough		Yes	No	Functional Design	Funded by DC	
Stormwater	Wickerson Road Development Area Storm Drainage and Stormwater Management Servicing Works Schedule 'C' Municipal Class EA	Completed		Development Engineering	Dave Gough		No	Yes	Phase 1 complete 2005/2008, Phase 2, scheduled for completion 2012 Phase 3, 4 scheduled for 2014 & 2020 respectively	Funded by owner	
Stormwater	Mud Creek EA	Completed		CH2MHILL	Dave Gough		Yes	Yes	Review of Draft EA/EIS	Funded by DC/Capital	
Stormwater	Hyde Park EA Addendum	Fall 2016	Spring 2019	AECOM	Dave Gough		Yes	Yes	Issue Notice of Completion	Request for Part II Order received on Dec 19, 2018. Under review with City/MECP.	
Stormwater	One River EA	Ongoing	Spring 2019	Jacobs	Ashley Rammeloo		Yes	Yes	Issue Notice of Completion		One River

Environmental Assessments - June 2019

Division	EA Name	Commencing/ Status	Estimated Completion	Consultant	Engineering Contact	Planning Contact	Natural Heritage Issues	Environmental Impact Study	Next Steps	Notes	Online
Transportation	Fanshawe Park Road and Richmond St Intersection	May 2015	Completed	Dillon	Violetta Sypien/ Maged Elmadhoon		No	Yes	Detailed design (underway)	ESR Completed	Intersection Improvements
Transportation	Shift Rapid Transit	September 2014	Fall 2018	IBI Group/ WSP	Jennie Ramsay	John Fleming	Yes	Yes	EPR Report early Spring	Next steps TPAP	SHIFT
Transportation	Wharncliffe Road widening/optimization - Becher Street to Commissioners Rd	November 2014	Completed	MMM	T. Koza/ J.Patel		No		Detailed design		Wharncliffe EA
Transportation	Uplands Pathway/Richmond St Crossing	May 2014	on hold	AECOM	J. Fullick/ K. Grabowski	J. Bruin	Yes	Yes	Detailed design	Part II bump up received and under review with MOECC & OMB	Recreational Path Richmond North
Transportation	Western Rd/Sarnia Rd & Philip Aziz Avenue Improvements EA	February 2015	on hold	AECOM	J. Fullick/ K. Grabowski			No (using Huron St. Water crossing EIS)	PIC No 2	Pending resolution of SHIFT/RT/Western University reviews	Transportation Master Plan
Transportation	Commissioners Rd W Realignment EA	Nov/Dec 2015	Completed	CIMA	T. Koza				File ESR	Coordination with South-East Byron Secondary Plan	
Transportation	Adelaide/CPR Grade Separation EA	January 2016	Completed	MMM	T. Koza/ J.Patel	Jerzy Smolarek	No	No	Detailed design		Adelaide St and CPR Grade Separation EA
Transportation	Wonderland Road EA	Feb 2017	2019	Dillon	J. Fullick/ T. Koza				PIC #2 Fall 2019		
Transportation	Bostwick Rd EA	March 2016	Winter 2018	Parsons	M. Elmadhoon		No	Yes	Detailed design (not starting soon - construction in 2028)	ESR Completed	Bostwick Road EA
Transportation	Victoria Bridge EA	Feb 2017	Completed	AECOM	J. Fullick/ K. Grabowski	K. Gonyou/ J. Bruin	Yes	Yes	Detailed design		
Transportation	Southdale Road from Pine Valley to Colonel Talbot, including Bostwick Rd from Southdale to Pack Road	Fall 2016	Early 2019	AECOM	V.Sypien/ T.Koza	Jerzy Smolarek	No	Yes	Detailed Design	Coordination with Bostwick and Southdale EA	
Transportation	Southdale Road from Boler to Wickerson	August 2016	Winter 2018	Dillon	V.Sypien/ T.Koza		No	Yes	Detailed Design		Southdale Road West Improvements
Transportation	Richmond Street Municipal Underground Utilities Realignment	Completed	Completed	IBI Group/WSP	Ashley Rammeloo				Notice of Completion	Coordinated with RT Project	Richmond St Underground Utilities
Transportation	Clarke Road Widening from VMP Extension to Fanshawe Park	June 2017	Early/Mid 2019	Stantec	Peter Kavcic	Britt O'Hagan	Yes	Yes	Draft ESR	Coordination with VMP Extension	Clarke Road Improvements
Transportation	Adelaide St North Improvements EA	May 2018	Winter 2019	Parsons	A. Giesen/ Matt Davenport		No	Yes	Completing the ESR	PIC 2 was held in June 2019	Adelaide Street North EA
Transportation	Dingman Drive EA	Jan/Feb 2019	Jan/Feb 2020	AECOM	Violetta Sypien/ Maged Elmadhoon		Yes	Yes	Evaluating design alternatives and hold PIC 2	Co-ordinated with PenEquity Developments (IKEA, Costco, etc.)	

Environmental Assessments - June 2019

Division	EA Name	Commencing/ Status	Estimated Completion	Consultant	Engineering Contact	Planning Contact	Natural Heritage Issues	Environmental Impact Study	Next Steps	Notes	Online
Wastewater	Southwest Area Sanitary Servicing Master Plan & Schedule B EA for the Southland Pollution Control Plant	Completed		Stantec	Shawna Chambers	T. Grawey	No	No	Implementation	Master Plan to evaluate sanitary servicing options for North Talbot, Bostwick West, North Lambeth, and existing Lambeth neighbourhoods.	SASS EA
Wastewater	Tributary C Schedule B Sanitary and Transportation Crossing	Completed		AECOM	Shawna Chambers	L. Mottram	Yes	Yes	Preferred sanitary servicing option to be finalized in conjunction with SWM servicing		
Wastewater	Huron St/William St Storm Sewer/Outfall Reconstruction	Completed	Completed	Dillon	Kyle Chambers	J. Bruin	No	Yes	Detailed Design	Beavers left in area. New storm outfall for William St.	William St EA
Wastewater	Watson Park	Completed	Completed	AECOM	Kyle Chambers	J. Bruin	No	Yes	Detailed Design		Watson EA
Wastewater	Avalon Street EA	Completed	Completed	RV Anderson	Kyle Chambers		No	No	Detailed Design		Avalon EA
Wastewater	Mornington EA	Completed	Completed	Stantec	Kyle Chambers		No	No	Detailed Design		MorningtonEA
Water	Long Term Water Storage EA	Underway Commenced June 2018	2019	AECOM	Pat Lupton	A. Macpherson	Yes	Identified to undertake screening and subject lands status reports	Report to CWC to Request Posting Notice of Completion June 18, 2019	PIC 2 took place November 28, 2018 Anticipate Notice of Completion Summer 2019	Long Term Water Storage
Water	Arva Huron Watermain EA	REOI/RFQual in 2019	2020-2021	TBD	Stephen Romano/Pat Lupton	A. Macpherson	Yes	REOI/RFQual followed by and RFP to retain consultant			

Note: Some of the information in the table may not be up to date