

## APRIL 2018 CONSTRUCTION UPDATE

### WORK PROGRESS

Labour on the site continues to increase to complete the interior finishes as the end date comes nearer. Equipment for the divider and the basketball nets were being installed in the Gymnasium and work was in progress for the tile installation in the lap pool. The Aquatics area of the building has been cordoned off for the work of the tilers over the next 2 months.

A concentration of work also occurred in the Gathering Space to complete drywall, steel and glass railings, and continue with the installation of the wood ceilings. The interior finishes including stair railings and glass guards were in progress in the Library area.

The Rinks were being cleaned in anticipation of the arrival of the rink boards and is anticipating installation in the next 4 weeks of the project schedule. Mechanical and electrical work is progressing rapidly to complete all items prior to ceilings being closed in for finishes and paint.

The weather started to become more favorable and therefore the masons began installation of the precast bases at the exterior glazing on the perimeter of the building. The Landscape contractors began work as well set out excavations for the play area concrete bench and working on the bios wales in the parking lot.

### PHOTOS



1. Gymnasium equipment installation



2. Gathering Space wood ceiling installation



**3. Gathering Space drywall installation**



**4. Gathering Space skylight**



**5. Lap pool waterproofing and tile installation**



**6. Lap pool waterproofing and tile installation**



**7. Library mezzanine stair and glass.**



**8. Fitness glazing to lap pool**



**9. Interiors mechanical installations**



**10. Rink 1 interior finishes installation**



**11. Exterior precast in progress**



**12. Play area trench for concrete bench under way.**

PREPARED BY THE CONSULTANT:  
**MJMA / a+LiNK**  
Ed van der Maarel,  
ARCHITECT, OAA, CAHP, a+LiNK architecture Inc. Partner