

FEBRUARY 2017 CONSTRUCTION UPDATE

WORK PROGRESS

Steel construction continued in a number of areas of the facility over the last month including the second floor of the Library, above the Arena Change Rooms, and the Service Area at the west side of the north Arena. The diligent work in January and February culminated in placing the concrete floor over the basement area and providing the first floor to continue with the construction of the YMCA Change Rooms. Masonry block work continued for the Arena Change Rooms as well under temporary heated spaces in order to meet the project schedule. Ductwork installation has begun on Level 2 of the YMCA in the Fitness Areas.

PHOTOS



1. View looking into East Plaza from the West.



2. North rink structural steel



3. South side of Library, north view.



4. Library second floor stair opening and connection to upper space



5. Structural concrete floor over basement

PREPARED BY THE CONSULTANT:
MJMA / a+LiNK
Ed van der Maarel
ARCHITECT, OAA, CAHP
a+LiNK architecture Inc. Partner