

JANUARY 2017 CONSTRUCTION UPDATE

WORK PROGRESS

Although Christmas came and went, Aquicon Construction persevered with the installation of structural steel in the Library and the Gathering Space. Masonry concrete block work has begun in the Arena Change Rooms in preparation for structural steel to support the roofs of the two arenas. The tedious work of installing the formwork for the concrete floors in the YMCA Change Rooms continued for the month of January working in all the floor drains for the shower areas. London Hydro was on site to install the duct bank for the transformer to allow for additional power on the site for the next months of construction.

PHOTOS



1. View looking east from Rink to Gathering Space Skylight.



2. Arena Change Rooms – masonry



3. East Plaza looking West to Gathering Space



4. Forming for Pool Change Rooms in place with floor drains roughed in.



5. Structural steel for the Level 2 Walking Loop

PREPARED BY THE CONSULTANT:

MJMA / a+LiNK

Ed van der Maarel

ARCHITECT, OAA, CAHP

a+LiNK architecture Inc. Partner