

July 2017 CONSTRUCTION UPDATE

WORK PROGRESS

Roof construction continues to progress to close in the building and roof top units for heating, cooling, and fresh air have been set in place in many of the areas. A great deal of work has progressed within the interior of the building including sprinkler systems, ductwork, and electrical rough in.

A majority of the concrete floors have been placed including the areas around the upper portion of rink 1 forming the walking loop. The interior of both rinks are in progress and in preparation for the placement of the refrigeration system and the concrete slabs beneath the future ice. The grading is in progress and soon to follow with the sand bed layer.

The Gathering Space stair is starting to take shape with the tedious work of layering the concrete for the seating areas and the stairs as the contractors make their way from Level 1 to Level 2.

Work continues throughout all areas of the building including the Library and the YWCA as metal studs are framed and concrete block walls are installed.

PHOTOS



1. View of the walking loop looking east.



2. Interior structure of Rink 1



3. Rink 1 concrete work in progress.



4. Walking loop above Rink 1.



5. Concrete work for the Gathering Stair in progress.



6. Gathering space looking north from south entrance.



7. Interior view of Library from Gathering space.



8. Metal stud installation YWCA Level 2.



9. Roof top units installation in progress.



10. Roof installation in progress.

PREPARED BY THE CONSULTANT:

MJMA / a+LiNK

Ed van der Maarel

ARCHITECT, OAA, CAHP, a+LiNK architecture Inc. Partner