

## MARCH 2018 CONSTRUCTION UPDATE

### WORK PROGRESS

The project is three months from completion of construction and the Construction Manager has been working to clean up the site in preparation of completing the exterior works including the hardscaping. All the construction trailers have been removed from the site and the trades are now working out of temporary offices set up inside the building.

Interior work continues to progress in all areas of the building but the concentration in the month of March has been the installation of the sub framing for the wood ceilings and drywall in the entry Gathering Space. The clerestory framing is taking shape for installation of the drywall while ceilings on Level 2 above the Gathering Stairs is in progress. Railings are being installed throughout the building but the focus has been on the Gathering Stairs.

The flooring contractors have also been working diligently with installation in all the Change Areas to stay ahead of final painting.

### PHOTOS



1. View of East Plaza



2. View of Library North façade.




**3. Rink 1 glazing**



**4. Rink 1 finishes under way**



**5. Level 2 – Walking Loop**



**6. Level 2 – Fitness Area**



**7. Aquatics Hall in progress**



**8. Leisure Pool ceiling under construction**



**9. Gathering Space ceiling frame in progress**



**10. Gathering Space ceiling frame in progress**





**11. Gymnasium interior in progress**



**12. Library interior in progress**

PREPARED BY THE CONSULTANT:  
**MJMA / a+LiNK**

Ed van der Maarel,

ARCHITECT, OAA, CAHP, a+LiNK architecture Inc. Partner