

March 2017 CONSTRUCTION UPDATE

WORK PROGRESS

March proved to be a wet and muddy month at the site, typical for Canadian Spring. The arena steel was the prime focus of construction in March while other areas continued to follow. Steel installation above Rink 1 started to close the building in and also provide support to the walking loop above which is taking shape. The steel for the stairs in the Gathering Area stairs was installed and provides a sense of the openness and viewing to all parts of the facility.

While steel installation was the main focus, masons continued to follow directly behind steel installers and shape is beginning to take place in the YMCA Change Areas. Core slab structural floors were installed in the west side second floor of the Rink 2 to allow the mechanical boiler space to continue which will follow by Rink 2 roof steel. Duct work and electrical installation has also begun on the second floor of the YMCA fitness area.

PHOTOS



1. View looking into East into Rink 1.



2. View looking North of Rink 2 steel.



3. Structural steel – stairs in the Gathering Area



4. Steel for interior of Library looking west.



5. View of walking loop taking shape above Rink 1.



6. Core slab in mechanical area at west side of Rink 2

PREPARED BY THE CONSULTANT:

MJMA / a+LiNK

Ed van der Maarel

ARCHITECT, OAA, CAHP

a+LiNK architecture Inc. Partner