

NOVEMBER 2017 CONSTRUCTION UPDATE

WORK PROGRESS

The building was closed in during the month of November in preparation for winter and the continuation of interior work in all areas of the facility. Work is progressing in the Aquatics Hall in preparation for tile work in and surrounding the pools. The Fitness areas on Level 2 are progressing as well with drywall and door frame installation. Metal studs are being installed on the interior of the gymnasium in preparation for the installation of the surfaces. The metal studs are being installed at the end of Rink 1 on the perimeter of the Walking Loop as work on the concrete finish continues on the Gathering Stair. The east glass has been installed adjacent to the stair providing a sense of the view to the exterior of the East Plaza. The Library mezzanine continues to take shape as metal studs continue to form the bulkheads around the opening to Level 1. Brick masonry has begun on the interior of the building continuing the exterior aesthetic to the inside of the building.

PHOTOS



1. View from Level 2 to Aquatics Hall lap pool




2. East side of Fitness Area



3. West side of Fitness Area



4. View of Gymnasium from Level 2



5. View of west end of Rink 1



6. View of Gathering Stair towards east plaza



7. View of Library Mezzanine east



8. Interior masonry under way at base of Gathering Stair

PREPARED BY THE CONSULTANT:

MJMA / a+LiNK

Ed van der Maarel,

ARCHITECT, OAA, CAHP, a+LiNK architecture Inc. Partner