

NOVEMBER 2016 CONSTRUCTION UPDATE

WORK PROGRESS

November continued to be a very wet month. Aquicon Construction persevered continuing the installation of the steel over the leisure and lap pools giving shape to the mass of the building along Southdale Road. Work also began on the Library steel providing a sense of the size of the whole facility. The second floor of the YMCA was being constructed closely behind the steel installation placing the core slabs from west to east in the fitness areas. Granular base was placed in the areas of the arenas to provide shape to the ice pads. As well, the parking lot construction continued on the south half of the site to provide a stable base through the winter months of construction.

PHOTOS



1. View looking west along Southdale Road.



3. Library – northeast

4. YMCA second floor coreslab



6. Arena pads taking shape



7. Parking lot taking shape.

PREPARED BY THE CONSULTANT:

MJMA / a+LiNK

Ed van der Maarel

ARCHITECT, OAA, CAHP

a+LiNK architecture Inc. Partner