

## OCTOBER 2016 CONSTRUCTION UPDATE

### WORK PROGRESS

October was the month of rain but Aquicon Construction pursued regardless of the weather. Work started on Division 1 steel for the gymnasium area and supporting masonry is in the works over the fitness area to continue bearing steel towards the east. Construction continued on the lap pool concrete basin and the footings were placed for the leisure pool basin. The basement floor slab was placed in advance of the expectation of the arrival the large pieces of equipment to service the building. The temporary storm water pond on the southwest of the site served its purpose and was decommissioned to further the construction of the parking lot.

### PHOTOS



1. View of the east plaza looking west



2. Area of the north rink



3. Gymnasium steel – northwest corner of site



4. Masonry and bearing steel over fitness area



**6. View of pool basin construction**



**7. Decommissioned storm water pond – parking lot**

PREPARED BY THE CONSULTANT:  
**MJMA / a+LiNK**  
Ed van der Maarel  
ARCHITECT, OAA, CAHP  
a+LiNK architecture Inc. Partner