

SEPTEMBER 2016 CONSTRUCTION UPDATE

WORK PROGRESS

Construction for the south parking lot is underway. The excavating for the basement, pool basins, and building perimeter footings is in progress and ongoing. Installation of concrete formwork, reinforcement and concrete placement for footings and foundation walls along the north building perimeter is in progress and will continue around the west and east perimeter of the building. Pad footings for the arenas are under construction as well. The waterproofing and exterior insulation for the foundation walls along is in progress as the formwork is removed. Installation of basement sump pits continues. The civil work, including storm manholes installation and site services well under way.

PHOTOS



1. View towards south of site – construction of parking lot



2. View towards south of site – library corner



3. North view towards Southdale Road – library corner



4. North view towards Southdale Road – pool corner



5. Foundation wall along Southdale Road



6. Excavating and construction for basement



7. View towards south of site – gymnasium corner



8. Pad footing – north east corner of rink

PREPARED BY THE CONSULTANT:
MJMA / a+LiNK

Ed van der Maarel
ARCHITECT, OAA, CAHP
a+LiNK architecture Inc. Partner