

May 2018 CONSTRUCTION UPDATE

WORK PROGRESS

The rush is on to complete the project in the next few months. Labour is intense inside and outside to meet the deadline dates for opening of the Centre in September of this year.

Major work continues to complete the finishes including drywall taping and sanding followed by painting. With the size of the facility, there is a large amount of tile work to be completed on site, not only in the Aquatics Area pools but in Change Rooms and Washrooms on the walls and floors.

Glazing continues to be finalized inside and outside the building providing the transparency requested by the City. Work continues to be concentrated at the Gathering Space which is the central hub of the Rinks, Library, and YMCA Aquatics and Fitness Areas. The hockey boards have arrived and are awaiting installation to complete the space in anticipation of making ice mid-August.

Exterior works continues in the East Plaza preparing the concrete surround for the playground area as well as the hardscaping. Crews are working in the south parking lot to complete the bio swales, sidewalks, and asphalt.

PHOTOS



1. Training kitchen under Grand Stair



2. Gathering Space drywall taping and sanding



3. Service London area taking shape



4. Walking Loop view to Rink 1



5. Library mezzanine



6. Library space to East Plaza



7. Gymnasium glass installation



8. Rink boards ready for installation



9. Lap pool tiling



10. South entry tile



11. Playground area concrete completed



12. East Plaza hardscaping under way

PREPARED BY THE CONSULTANT:

MJMA / a+LiNK

Ed van der Maarel,

ARCHITECT, OAA, CAHP, a+LiNK architecture Inc. Partner